### Regional Phase I MS4 NPDES Permit Order No. R4-2021-0105 NPDES No. CAS004004

## Watershed Management Program Progress Report Form Reporting Period 7/1/22 – 12/31/22

| Watershed Management<br>Program Name   | City of Walnut  |
|--|-----------------|
| Participating Permittee(s)   | Melissa Barcelo |
| Date of Watershed<br>Management Program<br>Progress Report   | 6/15/2023       |
| Initial Approval Date of<br>Watershed Management<br>Program (according to Table<br>12 or Part IX.G.3 of the Order) | 4/28/2015       |

Note that Permittees will not be able to propose modifications to their WMP in the Watershed Management Program Progress Report Form. Any modification(s) shall be requested in writing explaining the nature of the proposed modification and justification for consideration by the Los Angeles Water Board [Order – IX.C and IX.E.2].

# 2. Legal Authority and Certification

# Complete the items on this page.

2.1 Answer the following questions on Legal Authority [Order - VI.B.2].

| Question   | Yes | No |
|--|-----|----|
| Is there a current statement certified by the Permittee's chief legal counsel that the Permittee has the legal authority within its jurisdiction to implement and enforce each of the requirements contained in 40 CFR § 122.26(d)(2)(i)(A-F) and the Order? | ×   |    |
| Has the above statement been developed or updated within this reporting year? If yes, attach the updated legal authority statement to this report.   |     | ×  |

2.2 Complete the required certification below [Attachment D - V.B.5].

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of either a principal executive officer, ranking elected official, or by a duly authorized representative of a principal executive officer or ranking elected official. A person is a duly authorized representative only if:

- a. The authorization is made in writing by a principal executive officer or ranking elected official.
- b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity such as the position of plant manager, operator of a well or a well field, superintendent, position of equivalent responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position.)
- c. The written authorization is submitted to the Regional Board.

If an authorization of a duly authorized representative is no longer accurate because a different individual or position has responsibility for the overall operation of the facility, a new authorization will be submitted to the Regional Board prior to or together with any reports, information, or applications, to be signed by an authorized representative.

Signature

Title David Gilbertson, City Engineer

Date 6 - |4| - 23

1.1 Watershed Control Measure Milestone Progress. Summarize the progress on all Watershed Control Measure requirements and dates for their achievement (milestones) identified in your WMP that were required to be achieved by the end of this Reporting Period. The milestones for specific projects may be reported as cumulative number of projects to be implemented (e.g., "Recipes for Compliance"; installation of prescribed volume of BMP capacity by a certain date; Percent Load Reduction of bacteria pollutant by a certain date), cumulative storm volume addressed¹ by control measures (e.g., LID, new/re-development projects, regional projects), or other metric. However, progress must be reported as percent completion of the selected milestone metric. If any milestones were not achieved, give a clear description of the action/milestone, explain the delay in control measure implementation, and provide the revised action/milestone. The summary must also include a list of (a) Permittees and non-Permittees collaborated with for achievement of milestones, (b) funding sought, (c) funding obtained, (d) technical assistance received (e.g., through the Safe Clean Water Program Watershed Area Steering Committee), (e) additional local community co-benefits such as clean streets (including, without limitation, street sweeping, litter abatement, etc.), more parks and green spaces, reduced heat island effect, reduced flooding, water supply augmentation, neighborhood beautification, and job creation, and (f) other co-benefits and resources accruing to disadvantaged communities as identified on CalEnviroScreen². The format for this item is a text box but you are encouraged to provide this information in an appropriate format as an attachment with spreadsheets, graphs, and/or other elements that would concisely convey the required information.

The only project milestone required to be achieved during this reporting period was the construction of Green Streets Project No. 4. Due to continued delays in lead time for construction materials, construction has carried on into the following reporting period. The City has continued to implement the approved WMP MCM's and IMP.

<sup>&</sup>lt;sup>1</sup> Includes the volume of water captured, infiltrated, retained, treated, diverted or otherwise addressed by a watershed control measure.

<sup>&</sup>lt;sup>2</sup> https://oehha.ca.gov/calenviroscreen

1.2 <u>Watershed Control Measures Completed</u>. Complete Table 1a, on an Excel spreadsheet. Include all watershed control measures (aside from minimum control measures specified in Part VIII of the Order) in the Watershed Management Program completed since the effective date of the Order for Ventura County Permittees, since March 28, 2014 for the City of Long Beach, and since December 28, 2012 for other Los Angeles County Permittees. This table is cumulative—i.e., the table should include all the control measures completed from the time of the aforementioned dates to the end of this reporting period. Structural control measures as well as non-structural control measures (e.g., enhanced MCMs such as incentive programs, outreach and conservation programs, etc.) should be included in this table. If information is not available for a particular field, the field should indicate "Not Applicable" (N/A) [Order – IX].

**Table 1a: Watershed Control Measures Completed** 

| Previous Project Name(s) if Changed  Permittee(s)  Subwatershed  Project Type³  Latitude⁴  Latitude⁴  Longitude⁵  Required Completion Date in WMP  Capital Costs [\$]  Cumulative O&M Costs [\$]  Funding Source(s)  Project Footprint⁶ [Acres]  Drainage Area² [Acres]  Projected Storage Capacity in WMP [Acre-feet]  Actual Storage Capacity [Acre-feet]  Cumulative Volume Addressed⁶ [Acre-feet]  | Project Name                                |
|--|---|
| sed <sup>9</sup> [Acres]   | Project Name(s)<br>Changed                  |
| owatersh secription ascription atitude completic complet | Permittee(s)                                |
| secription attitude and in WMP in WMP in WMP attitude and sour attitude att | Subwatershed                                |
| secription -atitude -atitude -atitude -atitude -completic -complet | Project Type <sup>3</sup>                   |
| atitude <sup>4</sup> Complet in WMP completic completic lare O&M ( lare S) lare Costs  Storage Ar [Acres] lare Vo sed <sup>9</sup> [Acresed  | Description                                 |
| completic completic completic completic completic contract [Acres] care and contract | Latitude⁴                                   |
| Completic completic completic completic ral Costs ral Costs [Acres] [Acres] Storage Arr [Acre-feet] corage Colorage Colo | Longitude <sup>5</sup>                      |
| ct Footp<br>(Acres)<br>(Acres)<br>(Acres)<br>(Acre-feet)<br>(Acre-feet)<br>(Acre-feet)   | Completion<br>in WMP                        |
| ral Costs  re O&M ( ct Footp [Acres] inage Ar [Acres] Storage IP [Acre-feet] lative Vo sed <sup>9</sup> [Acr   |   |
| ng Sourct Footp<br>[Acres]<br>[Acres]<br>[Acres]<br>[Acre-feet]<br>torage Caace-feet]  |   |
| ng Sourct Footp<br>[Acres]<br>inage Ar<br>[Acres]<br>torage Catce-feet<br>Acre-feet<br>lative Vo   | Cumulative O&M Costs [\$]                   |
| ct Footp<br>[Acres]<br>inage Ar<br>[Acres]<br>IP [Acre-<br>torage Ca<br>Acre-feet<br>Acre-feet   |   |
| inage Ar<br>[Acres]<br>Storage<br>IP [Acre-<br>torage Ca<br>Acre-feet<br>Acre-feet<br>Sed³ [Acresed  | Project Footprint <sup>6</sup><br>[Acres]   |
| Storage IP [Acretorage Caprage Caprage Caprage Caprage Caprage Caprage Caprage Caprage Caprage Volume Volum |   |
|  | Storage<br>IP [Acre-                        |
| Cumulative Volume<br>Addressed <sup>®</sup> [Acre-feet]  |   |
|  | Cumulative Volume<br>Addressed³ [Acre-feet] |

### Please see attached "1.2 – Watershed Control Measures Complete 6.15.2022" Excel Spreadsheet

<sup>&</sup>lt;sup>3</sup> Choose from Regional Infiltration Facility, Regional Treatment Facility, Green Street, Diversion to Sewer, Non-Structural, or Other (specify). For Regional Treatment Facility projects, include a description of the treatment process and design specifications in section 1.2a. For Green Street projects, include linear miles of the green street in section 1.2a.

<sup>&</sup>lt;sup>4</sup> Use decimal degrees (DD) format.

<sup>&</sup>lt;sup>5</sup> Use decimal degrees (DD) format.

<sup>&</sup>lt;sup>6</sup> The area footprint of the project.

<sup>&</sup>lt;sup>7</sup> The area tributary to the project.

<sup>&</sup>lt;sup>8</sup> The project's physical storage capacity to hold water. For example, for a regional infiltration facility, this would be the storage volume of the storage units plus the void space of backfill materials.

<sup>&</sup>lt;sup>9</sup> Includes the cumulative volume of water captured, infiltrated, retained, treated, diverted, or otherwise addressed by the project.

1.2a) Additional Information. Provide additional information regarding the Watershed Control Measures completed (e.g., other compliance metrics and a list of (a) Permittees and non-Permittees collaborated with for achievement of milestones, (b) funding sought, (c) funding obtained, (d) technical assistance received (e.g., through the Safe Clean Water Program Watershed Area Steering Committee), (e) additional local community co-benefits such as clean streets (including, without limitation, street sweeping, litter abatement, etc.), more parks and green spaces, reduced heat island effect, reduced flooding, water supply augmentation, neighborhood beautification, and job creation, and (f) other co-benefits and resources accruing to disadvantaged communities as identified on CalEnviroScreen).

No additional information at this time.

1.3 <u>Watershed Control Measures Planned and In Progress</u>. Complete Table 1b, on an Excel spreadsheet. Include all watershed control measures (aside from minimum control measures specified in Part VIII of the Order) in the Watershed Management Program that are planned and in progress. Structural control measures as well as non-structural control measures (e.g., enhanced MCMs such as incentive programs, outreach and conservation programs, etc.) should be included in this table. If information is not available for a particular field, the field should indicate "Not Applicable" (N/A) [Order – IX].

**Table 1b: Watershed Control Measures Planned and In Progress** 

| Project Name | Permittee(s) | Subwatershed | Project Type <sup>10</sup> | Description | Latitude <sup>11</sup> | Longitude <sup>12</sup> | Required Completion<br>Date in WMP | Estimated Completion<br>Date | Estimated Capital<br>Costs [\$] | Estimated Annual<br>O&M Costs [\$] | Funding Source(s) | Project Footprint <sup>13</sup><br>[Acres] | Drainage Area <sup>14</sup><br>[Acres] | Projected Storage<br>Capacity in WMP <sup>15</sup><br>[Acre-feet] | Status <sup>16</sup> |
|--------------|--------------|--------------|----------------------------|-------------|------------------------|-------------------------|------------------------------------|------------------------------|---------------------------------|------------------------------------|-------------------|--|--|---|----------------------|
|              |              |              |                            |             |                        |                         |                                    |                              |                                 |                                    |                   |  |  |   |                      |
|              |              |              |                            |             |                        |                         |                                    |                              |                                 |                                    |                   |  |  |   |                      |
|              |              |              |                            |             |                        |                         |                                    |                              |                                 |                                    |                   |  |  |   |                      |

Please see attached "1.3 – Watershed Control Measures Planned and In Progress 6.15.2023"

<sup>&</sup>lt;sup>10</sup> Choose from *Regional Infiltration Facility*, *Regional Treatment Facility*, *Green Street*, *Diversion to Sewer, Non-Structural*, or *Other*. For Regional Treatment Facility projects, include a description of the treatment process and design specifications in section 1.3a.

<sup>&</sup>lt;sup>11</sup> Use decimal degrees (DD) format.

<sup>&</sup>lt;sup>12</sup> Use decimal degrees (DD) format.

<sup>&</sup>lt;sup>13</sup> The area footprint of the project.

<sup>&</sup>lt;sup>14</sup> The area tributary to the project.

<sup>&</sup>lt;sup>15</sup> The project's physical storage capacity to hold water. For example, for a regional infiltration facility, this would be the storage volume of the storage units plus the void space of backfill materials.

<sup>&</sup>lt;sup>16</sup> Description of the project's status. This may include the project implementation phase (e.g., funding, design, construction).

1.3a) Additional Information. Provide additional information regarding the Watershed Control Measures planned and in progress (e.g., other compliance metrics and a list of (a) Permittees and non-Permittees collaborated with for achievement of milestones, (b) funding sought, (c) funding obtained, (d) technical assistance received (e.g., through the Safe Clean Water Program Watershed Area Steering Committee), (e) additional local community co-benefits such as clean streets (including, without limitation, street sweeping, litter abatement, etc.), more parks and green spaces, reduced heat island effect, reduced flooding, water supply augmentation, neighborhood beautification, and job creation, and (f) other co-benefits and resources accruing to disadvantaged communities as identified on CalEnviroScreen).

No additional information at this time.

1.4 <u>Water Body Pollutant Combination (WBPC) Compliance</u>. Complete Table 1c on an Excel spreadsheet for all WBPCs identified in the Watershed Management Program. If information is not available for a particular field, the field should indicate "Not Applicable" (N/A) [Order – X].

**Table 1c: WBPC Compliance** 

| WBPC<br>Category<br>(1, 2, or 3) | Pollutant | Receiving<br>Water | Weather<br>Condition<br>(Wet, Dry,<br>N/A) | Interim or<br>Final | Deadline | Deadline<br>Met?<br>(Yes, No,<br>N/A) | Method of<br>Compliance <sup>17</sup> |
|----------------------------------|-----------|--------------------|--|---------------------|----------|---------------------------------------|---------------------------------------|
|                                  |           |                    |  |                     |          |                                       |                                       |

## Please see attached "1.4 – Watershed Water Body Pollutant Combination Compliance 6.15.2023" Excel Spreadsheet

1.5 <u>Additional Information</u>. Attach any additional information or reports pertinent to the WMP to this report. Provide a brief summary of these attachments below.

Link to web-posting: https://www.cityofwalnut.org/for-residents/city-services/go-green-with-walnut/storm-water-pollution-prevention/watershed-management-program-progress-report

<sup>&</sup>lt;sup>17</sup> Choose between the following four options: (1) outfall monitoring, (2) receiving water monitoring, (3) no direct or indirect discharge from MS4 to the applicable receiving water, or (4) full compliance of an approved WMP. If selecting option (4), reference applicable projects in Table 1a and 1b.

|                             | Table 1a: Watershed Control Measures Completed |                |                             |              |   |            |              |                     |                        |                    |                      |                   |                                       |                   |                     |                         |                       |
|-----------------------------|--|----------------|-----------------------------|--------------|---|------------|--------------|---------------------|------------------------|--------------------|----------------------|-------------------|---------------------------------------|-------------------|---------------------|-------------------------|-----------------------|
|                             |  |                |                             |              |   |            |              |                     |                        |                    |                      |                   | P                                     | Projected Storage |                     |                         |                       |
|                             |  |                |                             |              |   |            |              | Required Completion |                        | (                  | Cumulative O&M Costs |                   |                                       |                   | acity in WMP [Acre- | Actual Storage Capacity | Cumulative Volume     |
| Project Name                | Previous Project Name(s) if Changed            | Permittee(s)   | Subwatershed                | Project Type | Description   | Latitude   | Longitude    | Date in WMP         | Actual Completion Date | Capital Costs [\$] | [\$]                 | Funding Source(s) | Project Footprint [Acres] Drainage Ar | a [Acres]         | feet]               | [Acre-feet]             | Addressed [Acre-feet] |
|                             |  |                |                             |              | Installation of Filterra Bio Filter Tree Well System units as a |            |              |                     |                        |                    |                      |                   |                                       |                   |                     |                         |                       |
| Green Streets Project No. 1 | N/A  | City of Walnut | San Gabriel River Watershed | Green Street | part of the La Puente Rd Rehabilitation project.                | 34.025047° | -117.847490° | 12/31/2019          | 12/11/2019 \$          | 73,400.00          | TBD                  | Measure W         | 0.1                                   | 1.00 N/A          |                     | N/A                     | Flow Based BMP        |
|                             |  |                |                             |              | Installation of Filterra Bio Filter Tree Well System units as a |            |              |                     |                        |                    |                      |                   |                                       |                   |                     |                         |                       |
| Green Streets Project No. 2 | N/A  | City of Walnut | San Gabriel River Watershed | Green Street | part of the Amar Rd Rehabilitation project.                     | 34.029403° | -117.889648° | 12/31/2020          | 3/24/2021 \$           | 117,300.00         | TBD                  | Measure W         | 0.01                                  | 2.15 N/A          |                     | N/A                     | Flow Based BMP        |
|                             |  |                |                             |              | Installation of Filterra Bio Filter Tree Well System Units at   |            |              |                     |                        |                    |                      |                   |                                       |                   |                     |                         |                       |
| Green Streets Project No. 3 | N/A  | City of Walnut | San Gabriel River Watershed | Green Street | Commerce Way and Paseo Del Prado.                               | 34.014253° | -117.854862° | 12/31/2021          | 9/20/2022 \$           | 189,410.00         | TBD                  | Measure W         | 0.14                                  | 6.56 N/A          |                     | N/A                     | Flow Based BMP        |

|                                  | Table 1b: Watershed Control Measures in Progress |                             |               |  |            |              |                     |                      |                            |                              |                   |                       |                                   |              |  |
|----------------------------------|--|-----------------------------|---------------|--|------------|--------------|---------------------|----------------------|----------------------------|------------------------------|-------------------|-----------------------|-----------------------------------|--------------|--|
|                                  |  |                             |               |  |            |              | Required Completion | Estimated Completion | Estimate Capital Costs Est | imated Annaul O&M            | Project Footprint |                       | Projected Storage Capacity in WMP |              |  |
| Project Name                     | Permittee(s)                                     | Subwatershed                | Project Type  | Description  | Latitude   | Longitude    | Date in WMP         | Date                 | [\$]                       | Costs [\$] Funding Source(s) | [Acres]           | Drainage Area [Acres] | [Acre-feet]                       | Status       |  |
|                                  |  |                             |               |  |            |              |                     |                      |                            |                              |                   |                       |                                   |              |  |
| Freen Streets Project No. 4      | City of Walnut                                   | San Gabriel River Watershed | Green Streets | Installation of Filterra Bio Filter Tree Well System Units   | 34.046110° | -117.851529° | 12/31/2022          | 6/30/2023            | \$ 270,000.00 TBD          | Measure W                    | 0.31              | 24.95                 | N/A                               | Construction |  |
|                                  |  |                             |               |  |            |              |                     |                      |                            |                              |                   |                       |                                   |              |  |
| ireen Streets Project No. 5      | City of Walnut                                   | San Gabriel River Watershed | Green Streets | Installation of Filterra Bio Filter Tree Well System Units   | 34.046008° | -117.853456° | 12/31/2023          | 12/31/2023           | \$ 280,000.00 TBD          | Measure W                    | 0.16              | 17.9                  | N/A                               | Design       |  |
| utterfield Creek Subsurface Flow |  |                             |               | A subsurface flow wetland project at Butterfield Park on the |            |              |                     |                      |                            |                              |                   |                       |                                   |              |  |
| Vetland                          | City of Walnut                                   | San Gabriel River Watershed | Other         | southwest portion of the WMA.                                | 34.016372° | -117.872541° | TBD                 | TBD                  | \$ 10,000,000.00 TBD       | Measure W                    | 2.13              | 58                    | 3.12                              | Design       |  |
|                                  |  |                             |               |  |            |              |                     |                      |                            |                              |                   |                       |                                   | _            |  |
|                                  |  |                             |               |  |            |              |                     |                      |                            |                              |                   |                       |                                   |              |  |

|                               |                            |                   | Table 1c: Water B                 | Body Pollutant Combination Complia | nce      |                                 |  |
|-------------------------------|----------------------------|-------------------|-----------------------------------|------------------------------------|----------|---------------------------------|--|
| WBPC Category<br>(1, 2, or 3) | Pollutant                  | Receiving Water   | Weather Condition (Wet, Dry, N/A) | Interim or Final                   | Deadline | Deadline Met?<br>(Yes, No, N/A) | Method of Compliance   |
|                               |                            | San Jose Creek    |                                   |                                    |          |                                 | (1) outfall monitoring   |
| 1                             | Lead                       | Walnut Creek Wash | Wet                               | Final                              | 2026     | Yes                             | (2) receiving water monitoring                                 |
|                               |                            |                   |                                   |                                    |          |                                 | (1) outfall monitoring   |
| 1                             | Selenium                   | San Jose Creek    | Dry                               | Final                              | 2023     | Yes                             | (2) receiving water monitoring                                 |
|                               |                            | San Jose Creek    |                                   |                                    |          |                                 |  |
| 1                             | E. Coli                    | Walnut Creek Wash | Dry                               | Final                              | 2026     | N/A                             |  |
|                               |                            | San Jose Creek    |                                   |                                    |          |                                 |  |
| 1                             | E. Coli                    | Walnut Creek Wash | Wet                               | Final                              | 2036     | N/A                             |  |
|                               |                            |                   |                                   |                                    |          |                                 | (1) outfall monitoring   |
| 2                             | Ammonia                    | San Jose Creek    | Wet & Dry                         | Final                              | 2036     | Yes                             | (2) receiving water monitoring                                 |
|                               |                            |                   |                                   |                                    |          |                                 | (3) no direct or indirect discharge from MS4 to the applicable |
| 2                             | Benthic Macroinvertebrates | Walnut Creek Wash | Wet & Dry                         | Final                              | 2036     | Yes                             | receiving water  |
|                               |                            | San Jose Creek    |                                   |                                    |          |                                 | (1) outfall monitoring   |
| 2                             | Cyanide                    | Walnut Creek Wash | Wet and Dry                       | Final                              | 2036     | Yes                             | (2) receiving water monitoring                                 |
|                               |                            | San Jose Creek    |                                   |                                    |          |                                 | (3) no direct or indirect discharge from MS4 to the applicable |
| 2                             | рН                         | Walnut Creek Wash | Wet and Dry                       | Final                              | 2036     | Yes                             | receiving water  |
| _                             |                            |                   |                                   |                                    |          |                                 |  |
| 2                             | Total Dissolved Solids     | San Jose Creek    | Dry                               | Final                              | 2036     | N/A                             |  |
|                               |                            |                   |                                   |                                    |          |                                 | (3) no direct or indirect discharge from MS4 to the applicable |
| 2                             | Toxicity                   | San Jose Creek    | Wet and Dry                       | Final                              | 2036     | Yes                             | receiving water  |